LOXAHATCHEE RIVER DISTRICT



Neighborhood Sewering Schedule

Rank *	Area Description	# Lots	Activity	Target Date
6	Jupiter Inlet Colony	240	Notified Owners – August, 2010 Notice of Intent – February, 2013 Interlocal Agreement Complete - April, 2014 Engineering Contract Awarded – Sept., 2014 Permit Apps submitted – April, 2015	2013
6	Fox Run Creekside Trail	38 3	Notified Owners – August, 2010 Survey Owners – October, 2013 Notice of Intent to Assess – December, 2013 Notified to Connect – March, 2015 Preliminary Assessment – May, 2015	2014
8	Set-N-Sun	31	Notified Owners – September, 2011 Survey Owners – October, 2013 Notice of Intent to Assess – December, 2013 Notified to Connect – May, 2015	2015
9	Little Oaks/River Oaks	73	Notified Owners – September, 2011 Notice of Intent to Assess – April, 2014 Permitting – April, 2015 Soliciting Bids – May, 2015	2015
10	Turtle Creek	137	Notified Owners – September 2012 Preliminary Eng. Study Award – Oct., 2014 Draft – January, 2015	2016
15	Highland Terr/East of River Ridge County Line Road Harken Whispering Pines Trail Hobart Linden	55	Notified Owners – October 2012	2016
11	Jupiter Farms (East)	708		TBD
11	PB Country Estates	1547		TBD
14	Whispering Trails	181	Notified Owners – January 2013	2017
16	Limestone Creek Road-West	82	Notified Owners – January 2013	2018
19	US Coast Guard Station Offices (institutional) PX Commercial (commercial) Residences (residential)	2 ECs 2 ECs 10	US Government - private roads Albrey- mtg. w/BLM & Historical 3-2011 Prelim design prepared In House 4-2011	2019
20	New Palm Beach Heights	35		2019
22	Bridgewater	70		2019
	UN-RANKED (not in priority order)			
	Jupiter Farms (commercial) RV Park	72.5 ECs	By Agreement Developer Project Permitted–February, 2015	2011
	PBC Riverbend Park (institutional)	12 ECs	Construction complete Notified of sewer availability Costs paid, plans reviewed	2011

^{*} Rank based upon "2010 Septic System Inventory & Assessment"

Remnant Areas

3	B	
	Postponed -Town Activities in area	2012
	Owner notified	2012
ECs	FDOT budget request submittal April, 2011	
	Design in Process – In House	
	Obtaining Easements from Lakewood Comcl	
ECs		2014
		2014
6	=	
25		2015
	· · · · · · · · · · · · · · · · · · ·	
3	· .	2015
	-	
	Notice of Intent to Assess – August, 2014	
1	Construction Complete – February, 2015	2015
	Notified to Connect – April, 2015	
	Preliminary Assessment – May, 2015	
	Notified Owners – January 2014	
+1		2015
	·	2015
1	· · · · · · · · · · · · · · · · · · ·	
		2046
		2016
		2016
		2016
	·	2016 2016
		2016
	•	2010
	*	2017
		2017
	•	2017
2	•	2017
1		2017
1		2018
3	•	2018
6		2018
	ECs 5 5 1 1 1 1 ECs 0 3 3 5 7 3 1 5 5 2 1 3 3 2 1 1 3 3 2 1 1 3 3 3 5 7 5 1 1 1 3 3 5 7 5 7 5 7 5 7 5 7 5 7 5 7 5 7 5 7	FDOT budget request submittal April, 2011 Design in Process – In House Obtaining Easements from Lakewood Comcl CS Owners notified Oct, 2012 In House Design completed – October, 2014 Construction – May, 2015 Notice of Intent to Assess – May, 2015 Notified Owners – March, 2012 Notice of Intent – March, 2015 Engineering Contract Award – March, 2015 Prelim. Design Complete – May, 2015 Notified Owners – March, 2014 & May, 2014 In House Design completed Notices of Intent to Assess – August, 2014 Construction Start – May, 2015 Notified Owner – May, 2014 Notice of Intent to Assess – August, 2014 Construction Complete – February, 2015 Notified to Connect – April, 2015 Preliminary Assessment – May, 2015 Notified Owners – January 2014 Notice of Intent (2 properties) – Feb, 2015 Notified to Connect – February, 2015 Owner Request Notice of Intent – April, 2015 Construction – May, 2015 CS Notified Owners – June, 2013 Notified Owners – June, 2013 Notified Owners – June, 2013 Notified Owners – June, 2014 Notified Owners – June, 2013 Notified Owners – June, 2014 Notified Owners – June, 2013 Notified Owners – June, 2014 Notified Owners – June, 2014 Notified Owners – June, 2015 Notified Owners – June, 2014 Notified Owners – June, 2015 Notified Owners – June, 2014 Notified Owners – June, 2015

^{*} Rank based upon "2010 Septic System Inventory & Assessment"

TBD = To be determined

^{**} Revised Date

Private Road Areas

Rank *	Area Description	# Lots	Activity	Target Date
AA	Peninsular Road	5	*Private Rd-Easemnt provided for execution Notice of Intent – February, 2010 Partial construction complete - June, 2013 Soliciting easements for remainder of project	2010
ВВ	Rivers Edge Road (Martin Co)	35	Notified Owners – August, 2010 Private Road - Design started Notice of Intent – February, 2014 Easements Solicited – May, 2014 Project Delayed	2013
СС	Quail Run Drive	8	Notified Owners – June, 2010 Notice of Intent to Assess – February 2011 Easements Solicited – August, 2014 Dedicated to HOA, no active HOA Notified to Connect – January, 2015 Preliminary Assessment – May, 2015	2014 **
CC	Clark Lane	10	*Private road Owners notified June, 2012 Easements Solicited – August, 2014 Permit Applications – May, 2015	2014
СС	171 st Street Martin Co.	7	*Private road In House Design Owners notified October, 2012 Possible Coord. w/Water Co.	2014
СС	Jamaica Dr	11	*Private Road Owners notified Oct, 2012 In House Design started	2014
СС	197 th Place, 66 th Terrace, 66 th Way	21	Notified Owners – Aug, 2010 *Private Roads Notice of Intent to Assess – February, 2015	2014
DD	Taylor Road	38	Notified Owners – September, 2011 *Private Roads	2015
EE	Imperial Woods	47	Notified Owners – October, 2010 Withdrew Notification – Feb, 2011 Private HOA	2016
FF	Rolling Hills	51	Notified Owners – January 2013 Private HOA	2017
FF	Gardiner Lane	2	Notified Owners – July, 2013 Private Road	2017
нн	Harbor Rd. S. LPSS	6	Notified Owners – January 2014 Private Rd.	2017
GG	Rockinghorse (north of Roebuck Road)	10	Notified Owners – January 2013	2018
GG	Island Country Estates	47	Notified Owners – January 2013 Private HOA	2018
нн	Indian Hills	12	Easement for Road & Utilities, No Dedication	2019

^{*} Rank based upon "2010 Septic System Inventory & Assessment"

TBD = To be determined

^{**} Revised Date